

	MGM SPRINGFIELD CONSTRUCTION ACTIVITIES - 03/01/16-03/15/16	
	WORK HOURS: 7:00 AM - 7:00 PM	
	FOR CONSTRUCTION-RELATED INQUIRES PLEASE CONTACT: JMARTIN@DVNPT.NET	
	CONSTRUCTION ACTIVITY	
REFERENCE #	LOCATION	STATUS
1	15 Bliss Street (VFW)	Disconnecting utilities- electrical, water and sewer in preparation for demolition, which could begin as early as the week of March 7th
2	19 Bliss Street (Springfield Rescue Mission)	Disconnecting utilities- electrical, water and sewer in preparation for demolition, which could begin as early as the week of March 7th
3	16-30 Bliss Street (State-Bliss Parking Garage)	No work anticipated
4	33-37 Bliss Street (French Spiritualist Church)	Mobilizing equipment to site in preparation for relocation and bracing interior
5	53-57 Bliss Street (48 Howard Street) (Auto Park)	No work anticipated
6	61 Bliss Street (52-62 Howard Street)	No work anticipated
7	1317-1343 East Columbus Avenue	No work anticipated
8	1357 East Columbus Avenue	No work anticipated
9	22-30 Howard Street (YWCA Building)	No work anticipated
10	29 Howard Street (Armory)	No work anticipated
11	37 Howard Street	No work anticipated
12	59 Howard Street (Zanetti School)	No work anticipated
13	82 Howard Street (Rectory)	No work anticipated
14	Howard Street (DaVinci Park)	No work anticipated
15	1008-1028 Main Street (Dave's Furniture)	No work anticipated

REFERENCE #	LOCATION	STATUS
16	1090-1104 Main Street	No work anticipated
17	1106-1114 Main Street (Garage)	No work anticipated
18	1120 Main Street	No work anticipated
19	1126 Main Street	No work anticipated
20	1132-1142 Main Street (Union House/Chandler Hotel)	Demolition of rear garage could begin as early as the week of March 7th
21	1156-1178 Main Street (Edisonia Theater Block)	Demolition is underway. Safety barriers have been placed along Main Street from State Street to Bliss Street in coordination with the city. Pedestrian access has been diverted to the east side of Main St. Police detail may also be required at certain points during the demolition process. Some noise and vibration should be anticipated in the vicinity of the demolition area.
22	10 Mill Street (Springfield Rescue Mission)	No work anticipated
23	73 State Street (United Electric Company Building)	No work anticipated
24	79-83 State Street	Demolition is complete. Debris load out and basement infill are underway.
25	95 State Street	Interior abatement and demolition are underway.
26	68 Union Street (53 Howard Street)	No work anticipated
27	99 Union Street	No work anticipated
UTILITY ACTIVITY		
	UTILITY PROVIDER	WORK TO BE PERFORMED
	Eversource	No work anticipated
	Verizon	No work anticipated
	Comcast	No work anticipated
	Columbia Gas	No work anticipated
	Springfield Water & Sewer	No work anticipated

REFERENCE #	LOCATION	STATUS
STREET CLOSURES		
	<u>LOCATION</u>	<u>WORK TO BE PERFORMED</u>
28	Bliss Street	Street discontinuances have been approved. Barriers and fencing have been installed Installation of storm drain is underway. During this time the west end of Bliss Street will be down to one lane with a police detail directing alternating traffic
29	East Columbus Avenue	Bliss Street storm drain tie in work is underway. During this time the right lane of E. Columbus Ave. will be closed adjacent to Bliss Street. Police detail is anticipated.
30	Howard Street	Street discontinuances have been approved. Barriers and fencing have been installed.
	Main Street	No work anticipated
	State Street	No work anticipated
	Union Street	No work anticipated
MISCELLANEOUS ACTIVITY		
	<u>LOCATION</u>	<u>WORK TO BE PERFORMED</u>
	MGM Springfield boundaries	Site fence and gate installation has been substantially completed.
31	MGM Springfield Site	Soil removal work in the parking lot between Bliss and Howard Street. On site parking has been discontinued.
32	Bliss Street (West End)	Installing new storm drain. Police detail is anticipated and street will be open with alternating traffic at west end
33	Parking Garage Footprint	Mobilizing equipment to site. Site clearing and dust monitoring is anticipated to begin the week of March 14th. Bulk excavation is anticipated to begin the week of March 21st. Some noise and vibration should be anticipated throughout this process. Dust control measures, including monitoring and water trucks will be implemented.